

Conservation Recreation Project Town of Boxford

HUNTRESS Sports

Landscape Architects & Planners
17 Tewksbury Street Andover, MA 01810

Meeting Date	2/10/2016		
Issue Date	2/10/2016		
Notes Taken By:	Christian Huntress		

CIRCULATION	COMPANY	EMAIL ADDRESS	PHONE	
Alan Benson	Town of Boxford		978.887.6000 x502	
Susan Inman	Town of Boxford		978.887.6000 x502	
Ross Povenmire (RP)	Town of Boxford		978.887.6000 x181	
Margaret Chow Menzer	Town of Boxford	mcmenzer@qmail.com	978.887.8135	
Thomas E. Liddy	Lucas Environmental	tel@lucasenvironmental.net	617.405.4053	
Christopher M. Lucas	Lucas Environmental	cml@lucasenvironmental.net	617.405.4140	
Greg J. Hochmuth (GH)	Williams & Sparages, LLC	<u>ahochmuth@wsengineers.com</u>	978.539.8088	
Christian C. Huntress (CH)	Huntress Associates, Inc. (HAI)		978.470.8882	
John Morin	Morin Cameron, LLC (MC)	John@morincameron.com	978.887.8586	
Michael J. DeRosa	DeRosa Environmental, LLC (DeRosa)	michaelderosaj@qmail.com	978.948.7717	
James Doherty	RAD Sports	jpd@radsports.com	781.871.4400 x205	
Ed Kingsley (EK)	RAD Sports		781.871.4400	
Anthony Marchetti	RAD Sports	an@radsports.com	781.871.4400	

Boxford Common Project Meeting Notes

ITEM	DATE	DESCRIPTION	STATUS	RESPONSIBLE	DUE DATE
3	2.10.16	On site meeting at 7:30 am. GH, CH, EK & Derick Delmonico of RAD	Update	HAI	N/A
4	2.10.16	Erosion control installation was progressing near Middleton road and around the northwest corner of field #1. CH reviewed limits of mulch sock and silt fence in the field with EK & DD.	Update	HAI	N/A
5	2.10.16	Tree Clearing and stumping was under way. EK asked to review the removal of several trees which were in or near the existing stone walls to remain. In review of one existing 18" pine tree along the northwest side of field #1 and within the 100' buffer zone to the wetland resource area, CH directed RAD to cut the tree but leave the stump as not to disturb the existing farmers wall intended to remain. CH also reviewed existing trees to remain near the entry to Middleton Road and adjust the clearing limits to save several trees adjacent to the stone wall which delineates the property line to the north. Trees that would have an impact to the existing wall upon removal will be saved in order to minimize impact to the existing wall and property line.	Update	HAI	N/A
6	2.10.16	RAD requested clarification on the screening requirements for topsoil to be used in the landscape area. The specifications call for screening to ½" for topsoil to be used in athletic fields, but is silent on the screening requirements for topsoil in landscape areas. CH directed RAD to screen topsoil to be used in landscape areas to 1".	Update	HAI	N/A
7	2.10.16	CH informed RP of the progress to date. RP anticipates visiting the site Thursday afternoon (2.11.16) to review the erosion control and work to date.	Update	HAI	N/A
				1	1

End of project notes: Changes or clarifications may be submitted by email to chris@huntressassociates.com Otherwise, all information contained in this document is considered accurate and shall become part of the project record.







Photo 1



Photo 2



Photo 3



Photo 4



Photo 5 Photo 6







Photo 7



Photo 8



Photo 9



Photo 10

Photo 11