

Landscape Architects & Planners 17 Tewksbury Street Andover, MA 01810

Meeting Date	3/2/2016		
Issue Date	3/2/2016		
Notes Taken By:	Christian Huntress		

CIRCULATION	COMPANY	EMAIL ADDRESS	PHONE	
Alan Benson	Town of Boxford	abenson@town.boxford.ma.us	978.887.6000 x502	
Susan Inman	Town of Boxford	sinman@town.boxford.ma.us	978.887.6000 x502	
Ross Povenmire (RP)	Town of Boxford	rpovenmire@town.boxford.ma.us	978.887.6000 x181	
Margaret Chow Menzer	Town of Boxford	mcmenzer@amail.com	978.887.8135	
Thomas E. Liddy	Lucas Environmental	tel@lucasenvironmental.net	617.405.4053	
Christopher M. Lucas	Lucas Environmental	cml@lucasenvironmental.net	617.405.4140	
Greg J. Hochmuth (GH)	Williams & Sparages, LLC	ghochmuth@wsengineers.com	978.539.8088	
Christian C. Huntress (CH)	Huntress Associates, Inc. (HAI)	chris@huntressassociates.com	978.470.8882	
John Morin	Morin Cameron, LLC (MC)	John@morincameron.com	978.887.8586	
Michael J. DeRosa	DeRosa Environmental, LLC (DeRosa)	michaelderosaj@gmail.com	978.948.7717	
James Doherty	RAD Sports	jpd@radsports.com	781.871.4400 x205	
Ed Kingsley (EK)	RAD Sports		781.871.4400	
Anthony Marchetti	RAD Sports	an@radsports.com	781.871.4400	

Boxford Common Project Meeting Notes

ITEM	DATE	DESCRIPTION	STATUS	RESPONSIBLE	DUE DAT
1	3.2.16	On site meeting at 8:00 am. CH & EK of RAD	Update	HAI	N/A
2	3.2.16	Erosion control installation is complete and is being properly maintained.	Update	HAI	N/A
3	3.2.16	Tree Clearing and stumping was complete. Subgrade earthwork was ongoing in the location of Field #1 throughout the time of our review.	Update	HAI	N/A
4	3.2.16	CH reviewed the clearing and grading along the property line of the Samuel Bixby Way homes and provided instruction to EK to provide a 10' graded topsoil shelf off the back of the stone wall to allow the evergreen trees to be planted at a slightly higher elevation. Minor modification to the swale were discussed in the field.	Update	HAI	N/A
5	3.2.16	CH reviewed the salvaged stone material to be reset as landscape walls along the edges of the roadway. The stone were in good shape and in a protected area.	Update	HAI	N/A
6	3.2.16	EK informed CH that earthwork sample materials were available for review on site. CH review the stock materials and had no objection. The Boxford Board of Health will be reviewing the earthwork permit application for installation of these materials on 3.14.16	Update	HAI	N/A
7	3.2.16	CH reviewed the condition of Middleton Road with RAD and informed them that additional street sweeping and continued maintenance of the construction vehicle entrance was required as per the project specification. Also, periodic inspection of the silt sacks in the catch basins should be performed to insure they are working properly.	Update	HAI	N/A
8	3.2.16	EK & CH reviewed the grading plan, storm water design and associated site details.	Update	HAI	N/A
9	3.2.16	EK stated the project schedule includes continued earthwork, grading and clearing over the next two weeks.	Update	HAI	N/A
10	3.2.16	CH inquired about the status of the planting submittal and requested that all efforts be made to install the planted buffer material along Samuel Bixby Way ASAP. EK to review with JD and provide an updated schedule.	Update	HAI	N/A
11	3.2.16	CH walked out to the Turtle Nesting Habitat area to inspect erosion control and the condition of stabilized slopes. The hall roadway, stream crossing and habitat appeared to be in good shape.	Update	HAI	N/A
12	3.2.16	Next meeting is scheduled for March 9, 2016 at 7:30am	Update	HAI	N/A







Photo 1



Photo 2



Photo 3



Photo 4



Photo 5





Boxford Common - Conservation & Recreation Area





Photo 7



Photo 8



Photo 9



Photo 10



Photo 11

Photo 12