

**Field Report****Project: Boxford Community****Senior Center****10 Elm Street Boxford, MA 01921****Report No.:****013****GRLA Project No.:****2020120.01****Date of Site Visit:** 7 December , 2021**Routed to:** Robert Aldenberg, Boxford Building Inspector  
Bob Hazelwood, PBC  
Mike Abraham, Classic Construction  
Bryan Gannon, Classic Construction  
Paul Kalous, Hill International  
Fred Scibelli, Hill International  
GRLA Files**Temperature:** 41 deg F**Weather:** Clear**Time:** 12:10 pm- 1:15 pm**PRESENT AT SITE:**

Bryan Gannon, Classic Construction

Concrete subcontractor (erecting forms)

Fred Scibelli, Hill International (clerk-of-the-works)

George O'Neill, GRLA (Architect)

**EXCEPTIONS:*****None*****OBSERVATIONS / PROGRESS****13.1 Cummings House:**

- i. Of the 2 existing fireplaces in the Cummings House, the north firebox and hearth will be restored and the south will remain with the brick infill. The north hearth will be finished with thin brick and the south will have no hearth (photos 11 through 14).

**13.2 Addition:**

- a. Formwork for final sections of foundation wall extending to East Wall of Cummings House being erected (photos 1,2);
- b. Fill material being installed within the footprint of the new foundation and compacted (photo 6).

**13.3 Site:**

- a. Trench for new water line from the existing well to the south of the building and extending around the front (Elm St. side) and north sides of the Cummings House to the future Water room location has been excavated (photos 5,7,8,9).
- b. Pallet of rigid insulation arrived on site (photo 10).

Respectfully submitted,

**GORMAN RICHARDSON LEWIS ARCHITECTS**George O'Neill, AIA  
Associate

Attachments: Field Report #013 Photos



1. Formwork for final sections of foundation wall extending to East Wall of Cummings House being erected (view from south)



2 . Formwork for final sections of foundation wall extending to East Wall of Cummings House being erected (view from north)



3. Trench for new water line to the well is excavated.



4. Trench for new water line to the well is excavated.





5. Trench excavation for new well water line extending to Addition at north site (Water Room location)



6. Fill material a new Addition installed and being compacted.



7. Water line trench along Elem Street



8. Well water line trench across driveway





9. Trench for well water line terminating at well location



10. Pallets of rigid insulation for under slab arrived on site.



11. North firebox at Cummings house; hearth being prepared for new brick hearth finish.



12. Hearth opening at north fireplace.





13. Left side of north firebox to be repaired.



14. Brick infill at south firebox to remain.