

Field Report

**Project: Boxford Community
Senior Center
10 Elm Street Boxford, MA 01921**

Report No.:**016****GRLA Project No.:****2020120.01****Date of Site Visit:** 18 January, 2022

Routed to: Peter Delaney, Boxford Building Inspector
Bob Hazelwood, PBC
Mike Abraham, Classic Construction
Bryan Gannon, Classic Construction
Paul Kalous, Hill International
Fred Scibelli, Hill International
GRLA Files

Temperature: 28 deg F**Weather:** Clear**Time:** 11:15 am – 11:45 am**PRESENT AT SITE:**

Bryan Gannon, Classic Construction

Classic Personnel (carpenters)

Fred Scibelli, Hill International (clerk-of-the-works)

George O'Neill, GRLA (Architect)

EXCEPTIONS:***None*****OBSERVATIONS / PROGRESS****16.1 Addition (slab):**

- a. All slabs are saw-cut, cured and ready for wood framing (photos 1,2,6,7,8,9).
- b. The new Addition slab is tied into the east wall of Cummings House.


16.2 Addition (wood framing):

- a. Framing of walls at Multipurpose/ Kitchen Wing are at the 3rd day of framing.
- b. Closed cell sill sealer installed on top of concrete foundation wall under PT sill (photo 10).
- c. Classic has been pre-cutting studs and headers for framing effort.
- d. Temporary enclosure was constructed by Classic against the east side of the storage container to provide heated indoor space for pre-cutting framing members (photo 11).
- e.

16.3 Site:

- a. Electrical ductbank has been in-filled;
- b. Clerk-of-the works, Fred Scibelli, recorded install of electrical warning tape above the ductbank per his daily report dated 01-06-2022.

Respectfully submitted,

GORMAN RICHARDSON LEWIS ARCHITECTS

George O'Neill, AIA
Associate

Attachments: Field Report #016 Photos



1. View of new Office Wing Slab from Cummings House



2. Exterior wall framing at Multipurpose/ Kitchen Wing



3. Plumbing at future toilet rooms



4. Tie-in to East Wall of Cummings House



5. Duct bank for new electrical and communications services has been backfilled



6. Northwest corner of Multipurpose Room



7. North wall of Multipurpose Room (14 feet high)



8. East Wall of Multipurpose/ Kitchen Wing



9. South wall of Kitchen



10. Sill detail- typical at perimeter of new addition



11. Temporary heated enclosure off storage unit



12. View of framing progress from southwest



13. View from the northwest